

204140383



PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

105 D 14

Started. MAY 26.....1981

Completed. MAY 29.....1981

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	W/W	Mac DONALD Rel. Porter creek

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE Move on - SET UP	MAY 26	1:30	2:30	
0'	54'	Sand-GRAVEL	Boulders - cobbles	"	2:30	5:00	AS H.C.
54'	59'	Bedrock	(GREY)	"			
			SHARPEN BIT - START Rig	MAY 27	8:00	9:30	
			PULL OUT - Put on HAMMAR	"	9:30	9:30	
59'	81'	B.R.	GREY	"	9:30	5:30	AS H.C.
81'	101'	B.R.	BROWN				
101'	143'	B.R.	BLACK-GREY				
			START Rig - WARM UP - Pick up HAMMAR OIL	MAY 28	8:00	8:15	1 hr
				"	8:15	5:00	
143'	167'	B.R.	BLACK-GREY				
167'	171'	B.R.	Brown				
171'	224'	BR	GREY				
			START Rig - WARM UP	MAY 29	8:00	8:15	
			Develop 5 g.p.m	"	8:15	8:30	
				"	8:30	9:30	
224'	233'	B.R.	GREY	"	9:30	-	
233'	234'	B.R.	FRACURE	"	9:30	11:00	
			DEVELOPE				
			PULL OUT - LOAD		11:00	12:00	4 hrs 27 hrs

Rcrod. of Casing & Pipe

Size	Type	Size	Type
Feet	Inch	Feet	Inch
55'	0"		

Remarks:

1-6" Drive SHOE Flowing at 5 g.p.m
over Top of casing
Aprox. 20 G.P.M

Static Level	Total Rig Time	hrs.
Ground Level	Total Standby	hrs.
Top Of Casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.

TITLE.....

CLIENT.....

TITLE.....