



PH: 668-2434

P.O. Box 4391

FIELD REPORT

Started... Aug. 14... 1975
 Completed Aug. 14... 1975.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	WATER WELL	MILE 930

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
0'	90'	SILTY SAND TILL (COBBLES)		Aug 14			2
90'	96"	GRAVEL		Aug 15	7	8 30	13.5
				Aug 16	7 30	7	11.5
			Pump Installed Aug 20/75				
			Pump 409W32 BARKS 1/2 HP				
			TANK 42 EG N/M				

Rcd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	6400 PERFORATED 91 TO 95'6" END CLOSED ✓ 1800/FT. ✓
20'				
20'	10"			
20'				
21'				
15'	6"			
97'	4"			STATIC LEVEL Ground level 59' Top of casing 60'
				Total Rig Time 27 hrs. Total Standby hrs. Drilling Mud 6 sacks

SIGNATURES

MIDNIGHT SUN... [REDACTED]... Holger
 TITLE... DRILLER...

CLIENT.....
 TITLE.....