



PH: 668-2434

P.O. Box 4391

FIELD REPORT

Started Aug. 13.....19.73.

Completed...Aug...14.....19..73

*YWWR  
205030001*

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Lukon Campground Service	Water Well	Fox Lake Campground

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0	2'	silt	MOVE From Carcacks	13/8/73	13.30	22.30	9.0
2'	10'	gravel		13/8/73	08.00	10.00	2.0
10'	20'	silty clay					
20'	24'	silty clay					
24'	26'	hard pan					
26'	30'	gravel					
30'	36'	sandy gravel clay					

Rcrd. of Casing & Pipe			
Size	Type	Size	Type
6"	188 wall		
Feet	Inch	Feet	Inch
26'	4"		
10'	0"		

Remarks: Bottom closed  
Perferated 25'-30'  
Bailed at 24 G.F.M.

STATIC LEVEL	Total Rig Time	11	hrs.
Ground level 8'6"	Total Standby		hrs.
Top of casing 9'6"	Drilling Mud	11-2	sacks

SIGNATURES

MIDNIGHT SUN.....  
TITLE.....

CLIENT.....  
TITLE.....