



PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

213120019

Started... April 8... 1952

Completed... April 10... 1952

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	WATER WELL	MAYO

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOUR
			MOVE START Rigs - WARM UP (EAT)	8	8:00	8:15	
			Move on - SET UP	"	8:15	9:00	
0'	4'	Silt		"	9:00	8:30 pm	
4'	10'	SILTY SAND + GRAVEL		"			
10'	16'	SAND & GRAVEL		"			
16'	160'	Silty Sand AND GRAVEL		"			
			START Rigs	9	8:00	8:15	
			WARM UP (EAT)	"	8:15	8:30	
160'	165'	silty SANDY GRAVEL		"	8:30	1:30	
165'	200'	Wet Till	Pull BACK TO 160'	"	1:30	3:30	
			Pull BACK TO 175	"	3:30	4:00	
			Weldscreen - Develop - FIX BANDLINE	"	4:00	4:00	12Hr
			START Rigs WARM UP	10	8:00	8:15	
			Pullout - SET SCREEN	"	8:15	10:30	
			Pull casing	"	10:30	11:30	
			0' - 175	"	11:30	6:00	
			Pull BACK TO 165'	"	6:00	7:00	
			Pullout Set screen	"	7:00	8:30	
			Pullout Down of	"	8:30	10:30	

Rcord. of Casing & Pipe
Size Type Size Type
LOAD UP - MOVE OFF
Remarks: TRAVEL TO CARMAKES
10:30 11:30 15 1/2
12:30 AM 4:00 AM

Feet	Inch	Feet	Inch	Remarks	Total Rig Time	hrs.
				lost 41' - 6" casing ✓		
				10 slot screen ✓		
				2' Riser ✓		
				1- Lead packer ✓		
				1- 5 7/8 Bit Pin ✓		
				7 Casing		
				Static Level 150' APPROX	Total Rig Time	hrs.
				Ground Level	Total Standby	hrs.
				Top Of Casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT [REDACTED].....
TITLE.....