



PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

213140004

Started... Aug 17.....19....

Completed... Aug 27.....19....

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED]	W/W	KENO CITY
	#2	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE Move to KENO CITY	Aug 17	5:00 pm	2:00 AM	
			UNLOAD REG + TRAILER	Aug 18	9:00	9:00	
			EAT	"	9:00	10:00	
			MOVE #1 WELL	"	10:00	11:00	
0'	13'	Fine	silty SAND	"	11:00	5:30	
13'	34'	Till +	Boulders				
34'	43'	Boulders	+ Fine silty SAND				
43'	57'	Till +	Boulders				
57'	68'	silty sand + gravel	(DAMP)				
68'	71'	silty SAND + gravel	with some clay				
71'	77'	sand gravel	with cobbles				
			TRAVEL TO CUT-OFF - LOAD F-1000	7:00 pm	8:00 AM		
			RETURN TO KENO (JEFF) (8 hrs)				
			UNLOAD FLATDECK - LOAD N. TRAILER	Aug 19	7:00	10:30	
			Pull out - SET SCREEN	"	10:30	12:00	
			Develop	"	12:00	11:00	
			Pull out - LOADS	"	11:00	5:30	
			MOVE TO #2 WELL	"	5:30	6:00	

Rcrod. of Casing & Pipe

Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

72' 280W 6" casing + shoe
12 SHOT SCREEN - 2' Riser - Lead packer - 5 7/8 BIT BRU
SCREEN SET AT 75'
Developed to 7 G.P.M.

Static Level	Total Rig Time	hrs.
Ground Level	Total Standby	hrs.
Top Of Casing	Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT.....

TITLE.....