



Field Report

13 MacDONALD ROAD
WHITEHORSE, YUKON
Y1A 4L1

PHONE (403) 633-3070
TELEX 036-8496

Started Sept. 8.....1988

Completed Sept. 9.....1988

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
QUARRY OF JUNOR	W/W	Dawson Airport
	88-1A-34	

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			Travel to Dempster Corner	Sept. 8	5:00	8:30	3.5
			Travel to Airport set up	Sept 9	8:00	9:00	1
0	6	silt	fine sand	"	9:00	1:00	4
6	40	sand	Gr. Blds. Cobs.				
			set screen Developer	"	1:00	4:00	3
			move off to corner	"	4:00	5:00	1

rd. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
6				1-shoe
Feet	Inch	Feet	Inch	1-6" Tricone
37	6			18 slot screen &
				2' riser - Pecker - 4 7/8" bit pin
				20 G.P.M.
				Static Level
				Ground Level 15' 6"
				Top Of Casing
				Total Rig Time hrs.
				Total Standby hrs.
				Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....

CLIENT.....

TITLE.....

TITLE.....



