



PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Page 1

Field Report

Entered:
B. ID 802030007

802030033

Started. July 12... 1984

Completed July 14... 1984

[Redacted Client Name]

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Dawson	w/w	Bear Creek Sub. Lot #15

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE Loading	July 11	9:30	11:30	2
			travel to Dewst. Corner	July 12			7
			move to site set up	"	2:30	4:00	1.5
0'	22'	Gr. sand	Boulders.	"	4:00	9:30	5.5
22'	30'	silt sand	Gr cobbles				
30'	80'	BB					
			crew travel	"	9:30	10:00	0.5
			crew travel	July 13	8:00	8:30	0.5
			move off	"	8:30	9:00	0.5


ord. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
Feet	Inch	Feet	Inch	
				16.5 hrs Rig Time
				Static Level
				Total Rig Time 16.5 hrs.
				Ground Level
				Total Standby hrs.
				Top Of Casing
				Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....

Willow Printers



PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

Page 2
802030033
(cont)

Started. July 12... 1984

Completed. July 18... 1984

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[REDACTED] Dawson	W/W	Bear Creek sub Lot #15

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
			MOVE				
			move back to Marion Lot #15	July 13	2:30	4:00	1.5
80	160	BR.	crew travel	"	4:00	7:30	3.5
			2 hrs. repair Hyd. line	"	7:30	8:00	0.5
			crew travel	July 14	8:00	8:30	0.5
			repair Hyd Filter seal.	"	8:30	9:00	0.5
160	200	BR.		"	9:00	10:30	1.5
			Develop	"	10:30	2:00	3.5
			move off.	"	2:00	3:00	1.

Ord. of Casing & Pipe				Remarks:
Size	Type	Size	Type	
6				11.5 hr 1-5 7/8" tricone 1- drive shoe.
Feet	Inch	Feet	Inch	
34	6			
Static Level				Total Rig Time 11.5 hrs.
Ground Level				Total Standby hrs.
Top Of Casing				Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....