

FIELD REPORT

16803



YWNA  
802030038

Started. Oct. 18.....19.75  
Completed. Oct. 18.....19.75

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Tourism and Information	water well	Campgrounds Dawson, Y.T.

FORMATION LOG			DESCRIPTION OF WORK	TIME			
FROM	TO	FORMATION		DATE	FROM	TO	HOURS
0'	3'	Peat	MOVE	Oct 18	8am	6:30pm	10.1
3'	10'	silty sand gravel					
10'	20'						
20'	30'	gravel till					
30'	35'	gravel					
35'	36'	rock					

Rcrd. of Casing & Pipe				Remarks: Perforated 30' --- 35'			
Size	Type	Size	Type	Bottom closed. Top of casing to ground 8"			
6"							
Feet	Inch	Feet	Inch				
20'	0"						
16'	0"						
36'	0"						
STATIC LEVEL				Total Rig Time			
Ground level 20' 8"				Total Standby			
Top of casing 20' 10"				Drilling Mud 2 sac			

SIGNATURES

MIDNIGHT SUN. [Redacted] .....  
TITLE..... [Redacted] .....

CLIENT.....  
TITLE.....