

PROJECT: Coffee Camp WWTP	CLIENT: Newmont Goldcorp	BOREHOLE ID: MW1-19
LOCATION: Dawson District, YT. UTM 7V 6977269 N , 597375 E		PROJECT NO.: [REDACTED]
CONTRACTOR: Northspan	METHOD: RC	ELEVATION (m): 384.99
SAMPLE TYPE <input checked="" type="checkbox"/> GRAB	<input type="checkbox"/> SHELBY TUBE	<input type="checkbox"/> SPLIT SPOON
<input type="checkbox"/> BULK	<input type="checkbox"/> NO RECOVERY	<input type="checkbox"/> CORE
BACKFILL TYPE <input checked="" type="checkbox"/> BENTONITE	<input type="checkbox"/> GRAVEL	<input type="checkbox"/> SLOUGH
<input type="checkbox"/> GROUT	<input type="checkbox"/> CUTTINGS	<input type="checkbox"/> SAND

DEPTH (m)	SOIL SYMBOL	SOIL DESCRIPTION	SAMPLE TYPE	SAMPLE #	COMMENTS	ELEVATION (m)
0		Fine SAND with trace silt - organic rich - brown, homogenous			Well completed with protective casing Stick up (PVC monitoring well) 0.61 m	384
1		Fine SAND with trace silt - grey, homogenous				383
2		Silty GRAVEL				382
3		Pea GRAVEL with trace silt - well rounded clasts				381
4		End of borehole			Well dry at time of construction	380
5						379
6						378
7						377
8						376
9						375
10						374
11						374
12						

MW CONSTRUCTION (NO VAPOUR) 190383600\_COFFEE-wwTP\_RH\_20191009.GPJ MH\_GINT\_DATA\_TEMPLATE.GDT 21-11-19



LOGGED BY: [REDACTED]	COMPLETION DEPTH: 5.49 m
REVIEWED BY: [REDACTED]	COMPLETION DATE: 23-09-19
PROJECT ENGINEER: [REDACTED]	Page 1 of 1