

PROJECT: Coffee Camp WWTP	CLIENT: Newmont Goldcorp	BOREHOLE ID: MW4-19
LOCATION: Dawson District, YT. UTM 7V 6977198 N , 597198 E		PROJECT NO.: [REDACTED]
CONTRACTOR: Northspan	METHOD: RC	ELEVATION (m): 385.00
SAMPLE TYPE <input checked="" type="checkbox"/> GRAB	<input type="checkbox"/> SHELBY TUBE	<input type="checkbox"/> SPLIT SPOON
<input type="checkbox"/> BULK	<input type="checkbox"/> NO RECOVERY	<input type="checkbox"/> CORE
BACKFILL TYPE <input checked="" type="checkbox"/> BENTONITE	<input type="checkbox"/> GRAVEL	<input type="checkbox"/> SLOUGH
<input type="checkbox"/> GROUT	<input type="checkbox"/> CUTTINGS	<input type="checkbox"/> SAND

DEPTH (m)	SOIL SYMBOL	SOIL DESCRIPTION	SAMPLE TYPE	SAMPLE #	COMMENTS	ELEVATION (m)
0		Silty fine SAND - grey, dry - uniform			Well completed with protective casing Stick up (PVC monitoring well) 1.17 m	384
1				383		
2		GRAVEL with trace silt - olive grey - dry to slightly moist				382
3				381		
4		Pea GRAVEL with trace silt			380	
5					379	
6					378	
7		End of borehole			Well dry at time of construction	377
8					376	
9					375	
10					374	
11						
12						

MW CONSTRUCTION (NO VAPOUR) 190383600_COFFEE-wwTP_RH_20191009.GPJ MH_GINT_DATA_TEMPLATE.GDT 21-11-19



LOGGED BY: [REDACTED]	COMPLETION DEPTH: 7.01 m
REVIEWED BY: [REDACTED]	COMPLETION DATE: 24-09-19
PROJECT ENGINEER: [REDACTED]	Page 1 of 1