

# Alexco Keno Hill Mining Corp.

# Borehole No: KV-124

Project: MW Monitoring and Installation

Project No: [REDACTED]

Location: Birmingham

Ground Elev: 1320.098 m

Keno City, Yukon

UTM: 478778.636 E; 7086839.912 N; Z 8 NAD83

Depth (m)	Method	Soil Description	Ground Ice Description	Moisture Content (%)	Elevation (m)
0		OVERBURDEN - brown, subrounded, hard drilling	Unfrozen		1320
2		BEDROCK - weathered, dark brown, subrounded, relatively easier drilling			
4		BEDROCK - competent, light grey, silt and angular rock chips, easy drilling			
6		- possibly quartzite, dark grey			
8		- weathered, brown and grey			
10	Air Rotary (casing)	- light grey, hard drilling			1315
12		- water first noted while drilling			1310
14					1305
16		END OF BOREHOLE (15.09 metres) water - 9.11 metres on October 10, 2020 Monitoring well installed to 14.84 metres Note: Target depth reached			1300
18					1295
20					1290
22					1285
24					
26					
28					
30					
32					
34					
36					
38					
40					



Contractor: Midnight Sun Drilling

Completion Depth: 15.09 m

Drilling Rig Type: Schramm T450GT

Start Date: 2020 October 09

Logged By: [REDACTED]

Completion Date: 2020 October 13

Reviewed By: [REDACTED]

Page 1 of 1