

PROJECT NUMBER [REDACTED]	DRILLING COMPANY 22/07/2024	COORDINATES N6872622.766, E634044.476
PROJECT NAME Monitoring Well Installation	DRILLING METHOD Dual Air Rotary	SURFACE ELEVATION (m) 757.813
CLIENT YG SARU	TOTAL DEPTH (m) 5.425	STICK UP (m) 0.549
LOCATION Ross River SWDF	WELL DIAMETER 2 inch	DEPTH TO WATER (m) 2.866 (Aug/30/24)
DRILLING DATE 22/07/24	BOREHOLE 6 inch	LOGGED BY [REDACTED]

COMMENTS 2" PVC: Schedule 40: Slot 10

