Fin

MIDNIGHT SUN DRILLING CO. LTD.
PH. 667-6144
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

B·ID 101020001
Feb 9/05

Haines Rd

Started June 23 1981
Completed June 26 1981

①

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[redacted]	W/W	Million Dollar Falls Camp Ground.

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
			Loading (repair Rig)	June 23	7:30	12:30	5
			Travel To Lodge	"	2:00	5:30	3.5
			Travel to Million dollar Falls	"	6:00	7:00	1
			move on set up	"	7:00	8:00	1 -
0'	5'	silt sand Gr.		"	8:00	10:00	2
5'	8'	clay silt Gr.					
8'	20'	Till					
20'	60'	Bed rock					
	#5' trouble c/c leaving pump		Travel	"	10:00	11:00	1
			Travel	June 24	8:00	8:30	.5
60'	240'	bed rock		"	8:30	12:30	4
			Develop Flush hole	"	12:30	2:00	1.5
240'	360'	bed rock		"	2:00	5:00	3
			Develop	"	5:00	7:00	2 -
			Travel	"	7:00	7:30	.5

Rcrd. of Casing & Pipe

Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

22' casing
1 - drive shoe.
Rock - 5 3/4" Hole

STATIC LEVEL	Total Rig Time 25 hrs.
Ground level	Total Standby hrs.
Top of casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....

MIDNIGHT SUN DRILLING CO. LTD.
PH. 667-6144
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

Started June 23 ... 1981
Completed June 26 ... 1981

(2)

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
	W / W	Million Dollar Falls Camp Ground.

FORMATION LOG

FROM	TO	FORMATION
360'	500'	rock
600'	640'	rock

DESCRIPTION OF WORK	DATE	TIME FROM	TIME TO	HOURS
MOVE				
Travel	June 25	8:30	9:00	.5
Tripped Hole	"	9:00	1:00	4
repairs	"	1:00	3:00	2
	"	3:00	7:00	4
Develop	"	7:00	8:00	1
Travel	"	8:00	8:30	.5
Travel	June 26	7:30	8:00	.5
	"	8:00	1:00	5
Develop	"	1:00	4:00	3
Trip out	"	4:00	5:30	1.5
move off to main road	"	5:30	6:00	.5
main road to lodge	"	6:00	6:30	.5
Travel to whitehorse	"	8:00	11:00	3

Rcrd. of Casing & Pipe

Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

Less than ½ G.P.M.
Rock 5 3/4" Hole.

STATIC LEVEL	Total Rig Time 26 hrs.
Ground level	Total Standby hrs.
Top of casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....