B·ID 101130006

Field Report

MIDNIGHT SUN DRILLING CO. LTD. WHITEHORSE Y.T.

PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

Started. June 5 19.89

Completed. June 9 19.89

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Dept of Renewable Resources	W / W Haines Jct Pine Lake Campground	Haines JCT Camp Ground 89-1A—6

FORMATION LOG FROM	TO	FORMATION
0'	5'	clay silt
5'	80	Till
80	120'	Till
120'	138	silt
138	144	Till
144	150	BR.

DESCRIPTION OF WORK

MOVE
loading
Travel
move on set up
clay silt
clay layers
1.5 hrs 4 3/4 Pilot
hole from 40'
Replace orings in
Hyd Bank
clay layers 4 3/4" Pilot
cased 40' to 120

TIME DATE	FROM	TO	HOURS
June 5	1:00	5:00	4
June 6	7:00	10:00	3
"	10:00	12:00	2
"	12:00	7:30	7.5
"	7:30	10:30	3
June 7	8:00	10:00	2
"	10:00	3:00	5

Record of Casing & Pipe

Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
154			

Remarks:

1- 6" ofex shoe screen size

Static Level		Total Rig Time	hrs.
Ground Level		Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN..... CLIENT.....

TITLE..... TITLE.....

Willow Printers

Field Report

MIDNIGHT SUN DRILLING CO. LTD
WHITEHORSE Y.T.
PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

Started. June 5 19 89

Completed June 9 19 89

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Dept. of Renewable Resources	W/L Haines Jct. Pine Lake Campground	Haines Jct Camp Ground

FORMATION LOG FROM	TO	FORMATION
150	300	BR
300	370	BR

DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
MOVE				
	June 8	8:00	7:00	11
	June 9	8:00	1:00	5
move off	"	1:00	3:30	2.5
Travel to Whse	"	3:30	6:00	2.5

Rcrd. of Casing & Pipe

Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

Static Level	Total Rig Time hrs.
Ground Level	Total Standby hrs.
Top Of Casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT.....

TITLE.....

Willow Printers