MIDNIGHT SUN DRILLING CO. LTD.
PH. 667-6144
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

(107071003)

Started Aug. 27 1981
Completed Aug. 28 1981

[redacted]

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Kluane Tribal Brotherhood	W/W.	Burwash Landing

FORMATION LOG

FROM	TO	FORMATION
0'	4'	silt fine sand
4'	8'	Gr.
8'	10'	Clay Gr.
10'	32'	Till Frost at 12' to 177
32'	39'	clay silt
39'	140'	Gr'ly. till cobbles
140	157'	Gr'ly till cob.
157'	174'	silt some Gr.
174	192	silty Gr.
192	200	Gr.

DESCRIPTION OF WORK	DATE	TIME FROM	TIME TO	HOURS
MOVE				
Travel to Burwash	Aug 27	12:30	1:00	0.5
move on set up	"	2:00	3:00	1
	"	3:00	9:00	6.
setting screen	Aug 28	8:00	10:30	2.5
Develop	"	10:30	11:30	1
move off.	"	11:20	12:30	1
travel to whitehorse.	"	12:30	1:30	1
	"	2:00	6:00	4

Rcrd. of Casing & Pipe

Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
196			

Remarks:

1- drive shoe.
2'-riser lead packer
bottom of 20 slot screen 200'
5 7/8" bit pin
about 30 G.P.M.

STATIC LEVEL		Total Rig Time	hrs.
Ground level	115 rising	Total Standby	hrs.
Top of casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT [redacted]
TITLE.....

[redacted]