Field Report

10707 1011

MIDNIGHT SUN DRILLING CO. LTD
WHITEHORSE Y.T.
PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

Started. sept. 30 ..... 1989.

Completed. oct. 1 1989

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Municipal Engineering	W/W	Five Hall
		Destruction Bay
	89-1A-36	

FORMATION LOG FROM	TO	FORMATION
0	7	silt
7	72	silt
72	98	Till
98	103	Gr.

DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
MOVE				
move on set up	sept. 30	3:30	4:00	0.5
	"	4:00	8:00	4
Gr. Clay				
Sand some silt				
set screen Develop	oct. 1	8:00	2:30	6.5
move off.	"	2:30	3:00	0.5

Rcrd. of Casing & Pipe Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
99	6		

Remarks:

1-6" odex shoe (ss)
30 slot
5 3/8" bit pin
8" risex K Packer
30 GPM.

Static Level		Total Rig Time	hrs.
Ground Level	25'	Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN..... CLIENT.....

TITLE..... TITLE.....

Willow Printers