MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.

PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

109010063

Started..APRIL 11.....19.81.

Completed..APRIL 11.....1981..

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[redacted]	WATER WELL	CARMACKS
GEN. DELIVERY		
CARMACKS. Y.T.		

FORMATION LOG

FROM	TO	FORMATION
0'	4'	PEAT
4'	5'	SAND
5'	40'	SAND + GRAVEL

DESCRIPTION OF WORK

MOVE START Rigs
Move on SET UP
SET SCREEN
Develope
PULL OUT - LOAD
TRAVEL TO WHSE.

TIME

DATE	FROM	TO	HOURS
APRIL 11	10:30		
"	11:30	12:30	
	12:30	2:00	
	2:00	2:30	
	2:30	3:30	
	3:30	4:00	
	4:00	6:30	

rd. of Casing & Pipe

Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

37' - 6" casing
15 SLOT SCREEN set at 40'
2' RISER PIPE
5 7/8 Bit PiN
LEAD PACKER
Approx 15 G.P.M.

Static Level	22'	Total Rig Time	hrs.
Ground Level		Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN [redacted]

TITLE.....

CLIENT [redacted]

TITLE.....

illow Printers