MIDNIGHT SUN DRILLING CO. LTD.
PH: 668-2434
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

10901 0065

Started May 16 ....19 74
Completed May 16 ....19 74

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Transport Yukon Air. Whitehorse Y.T.	Water Well.	Carmacks Y.T.

FORMATION LOG

FROM	TO	FORMATION
0	4.5'	Silt
1.5	7	sand Gravel
7	17	sand gravel + Cobbles
17	18	Boulder.
18	28	Sand & Gravel
28	32	Sand.
32	41	Sand & fine Gravel

DESCRIPTION OF WORK

MOVE Water Well

Bottom open.
Perforated 24' to 29'
Bail. at 24 gal per min.

TIME

DATE	FROM	TO	HOURS
May 16/74	12.00	22.30	10.5

Rcrd. of Casing & Pipe

Size	Type	Size	Type
6"			
Feet	Inch	Feet	Inch
41'			

Remarks:

1.80 / FT.

STATIC LEVEL	Total Rig Time 10.5 hrs.
Ground level	Total Standby hrs.
Top of casing	Drilling Mud 4 sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....