MIDNIGHT SUN DRILLING CO. LTD.
PH: 668-2434
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

109010066

Started Aug. 7 ..... 19 73.

Completed Aug. 7 ..... 19 73.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Yukon Forestry Room 211 Federal Bld. Whitehorse Y.T.	Water Well	New Forestry House Carmacks Y.T.

FORMATION LOG

FROM	TO	FORMATION
Hole 6' below ground		
0	1	sandy clay with gravel
1	15'	sand gravel
15'	17'	sand
17'	22'	sand gravel with cobbles
22'	26'	sand gravel water
26'	27'	hard pan
27'	29'	sand gravel water
29'	32'	hard pan with cobbles
32'	40'	sand gravel

DESCRIPTION OF WORK

MOVE From Coal Mine, Dry

2 Hrs. set-up charged @ 35.00/hr.

Bottom 37'

TIME

DATE	FROM	TO	HOURS
8/7/73	08.00	12.00	4.0
	14.00	19.00	5.0
	20:30	22:30	2.0

Rcrd. of Casing & Pipe

Size	Type	Size	Type
5"	¼" well		
Feet	Inch	Feet	Inch
20'	0"		
20'	0"		

Remarks: Perf. 25'-30'

Bottom closed

Bailed at 50 G.P.M.

STATIC LEVEL		Total Rig Time	11 hrs.
Ground level	1.0	Total Standby	hrs.
Top of casing	5.0	Drilling Mud	3 sacks

SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT.....

TITLE.....