Field Report (109150021)

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Started. Aug. 18 19 82

Completed. Aug. 19 19 82

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
KEEVES + SON	W/W	PELLY CROSSING
WASH HOUSE		

FORMATION LOG FROM	TO	FORMATION
0'	50'	SAND +

DESCRIPTION OF WORK	DATE	TIME FROM	TO	HOURS
MOVE TRAVEL TO PELLY	Aug 18	4:30	9:00	4½
Move on - SET UP	Aug 19	7:00	8:00	1
EAT BREAKFAST	"	8:00	9:00	
Gravel	"	9:00	10:30	
DEVELOP - MAKE UP SCREEN + INSTALL	"	10:30	11:30	
DEVELOPE	"	11:30	1:00	
Pull out - LOAD - WELD ON CAP	"	1:00	1:30	4½
DEVELOPED TO Aprox. 30 G.P.M.				

Crd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

47' - 219 WALL 6" casing
1 - 6" Drive SHOE
1 - 20 SLOT SCREEN
1 - 2' RISER
1 - LEAD PACKER
1 - 5⅞ BIT PIN BOTTOM

Static Level	26'	Total Rig Time	hrs.
Ground Level		Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN. [redacted] ..... CLIENT.....

TITLE..... [redacted] ..... TITLE.....

Willow Printers