MIDNIGHT SUN DRILLING CO. LTD.
PH. 667-6144
WHITEHORSE Y.T.
P.O. Box 4391

# FIELD REPORT

201020063

Started..September 12.....19..73..
Completed..September 13.....19..73..

| NAME AND ADDRESS OF CLIENT | DESCRIPTION OF WORK | LOCATION OF WORK |
|---|---|---|
| Dept. of Indian Affairs and Northern Development | Water Well | Mile 2 Campbell Hwy. |

## FORMATION LOG

| FROM | TO | FORMATION |
|---|---|---|
| 0' | 13' | Sand & Gravel with cobbles |
| 13' | 23' | Silty Sand & Gr. |
| 23' | 33' | Dry Sand & Gravel |
| 33' | 42' | Silty Sand and Gr. |
| 42' | 44' | Silty Clay |
| 44' | 80' | Silty Sd. and Gr. with Silty Cl. Layers |
| 80' | 104' | Clay with Silty Clay Layers |
| 104' | 106' | White Silty Sd. & Gr. |
| 106' | 110' | Silty Sd. & Gr. with cl. layers |

## DESCRIPTION OF WORK

MOVE From Hole #1

| TIME | | | |
|---|---|---|---|
| DATE | FROM | TO | HOURS |
| 9/12/73 | 7:30 | 19:30 | 12.0 |
| 9/13/73 | 8:00 | 15:00 | 7.0 |

rd. of Casing & Pipe

| ze | Type | Size | Type |
|---|---|---|---|
| et | Inch | Feet | Inch |

Remarks:

| STATIC LEVEL | |
|---|---|
| Ground level | Total Rig Time 190 hrs. |
| Top of casing | Total Standby hrs. |
| | Drilling Mud sacks |

IGHT SUN.....
E.....

SIGNATURES

CLIENT.....
TITLE.....