Field Report

#20102015O

Started. May 5 ..... 19 91

Completed ..... 19 ....

MIDNIGHT SUN DRILLING CO. LTD. WHITEHORSE Y.T.

PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Kilborn Eng.		
	TH #15	

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
			move set up	May 17	8:30	1:30	5
0	19	Gr.	sand silt	"	1:30	7:00	5.5
19	33	silt	Gr. sand				
33	39	Gr.	sand silt				
39	42	Rock					
42	52	Gr.	sand silt				
52	61	Brown	Till				
61	73	Gr.	sand silt				
73	79	silt	Gr. sand.				
79	86	fine	sand				
86	94	Gr.	sand silt				
94	100	sand	Gr. silt				
100	110	sand	Gr. silt	may 18	6:30	10:00	3.5
110	113	Gr.	sand some silt				
115	118	Broken	BR.				
118	120	BR					
			set screen	"	10:00	11:00	1
			Develop	"	11:00	12:00	1
				"	12:00 - 12:30 - 0.5		

Rcrd. of Casing & Pipe

Size	Type	Size	Type
6 5/8			
Feet	Inch	Feet	Inch
110	6		

Remarks: Move off

- 1. odex shoe
- 25 slot screen
- screen bottom
- riser pipe
- 2" locking cap
- Name Plate
- K Packer.

Static Level		Total Rig Time	hrs.
Ground Level		Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN..... CLIENT. [redacted] .....

TITLE..... TITLE..... Engineer .....

Willow Printers