Field Report

#20102015 9

Started May 5 ..... 19 91

Completed ..... 19 ....

MIDNIGHT SUN DRILLING CO. LTD
WHITEHORSE Y.T.
PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Kilborn Eng	Water well TH° 24	

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
			move set up	June 1	4:00	5:00	1
0	3	Gr.	sand silt	"	5:00	7:30	2.5
3	11	silt					
11	24	Gr	sand silt				
24	36	clay	Gr.				
36	40	silt	Gr. sand.				
40	72	silt	Gr. sand	June 2	6:30	2:30	8
72	99	Gr.	sand silt				
99	102	Grey	Gr. sand silt				
102	113	Gr.	Sand silt				
113	116	sand	Gr. silt Grey				
116	119	Grey	Gr. sand silt				
119	131	Gr.	sand silt				
131	134	silt	Gr. sand				
134	139	silt	sand Gr.				
139	161	Gr.	sand silt				
161	174	Grey	Gr. sand some silt				

Rcrd. of Casing & Pipe

Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

Static Level	Total Rig Time hrs.
Ground Level	Total Standby hrs.
Top Of Casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN..... CLIENT.. [redacted] ...

TITLE..... TITLE... ...

Willow Printers

Field Report

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

Started. May 5 .....19. 91.

Completed.....19....

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Kilborn Eng.	water well TH # 24	

FORMATION LOG FROM	TO	FORMATION
174	176	BR.

DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
MOVE				
cutting off shoe	June 2	2:30	4:00	1.5
setting screens	"	4:00	5:00	1
Develop	"	5:00	7:00	2
move off.	"	7:00	7:30	0.5
		2 pm - SPT - no pump.		

Rcrd. of Casing & Pipe Size	Type	Size	Type
6 5/8			
Feet	Inch	Feet	Inch
168	6		

Remarks:
2 - 25 slot screens
1 - casing cut
1 - odex shoe
screen bottom
2' riser pipe
K. Packer
2' locking cap.
Name Plate

Static Level	Total Rig Time hrs.
Ground Level	Total Standby hrs.
Top Of Casing	Drilling Mud [redacted] sacks

SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT.....

TITLE.....Contr. Mgr.....

Willow Printers