MIDNIGHT SUN DRILLING CO. LTD.
PH: 668-2434
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

Started.. SEPT. 19 19.76
Completed.. SEPT. 21 19.76

20102020 5

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
CANADIAN FREITWAYS	WATER WELL	CANADIAN FREITWAYS YARD AT WATSON LAKE

FORMATION LOG

FROM	TO	FORMATION
0'	26'	SD. AND GR. WITH COBBLES
26'	35'	SD. WITH SOME GR. AND COBBLES
35'	38'6"	SILTY CLAY TILL
38'6"	40'	NOTHING
40'	42'	VARVED CLAY WITH SD. LAYERS
42'	43'	ROCK
43'	46'	VARVED CLAY WITH SD. LAYERS
46'	50'6"	SILTY CLAY WITH PEBBLES
50'6"	62'	WHITE CLAY TILL
62'	76'6"	TAN CLAY

DESCRIPTION OF WORK

MOVE FROM FRONTIER

SAMPLE# 1 28' SAND WITH COBBLES

SAMPLE# 2 37' GREY AND BROWN SILTY CLAY LAYERS WITH COBBLES.

SAMPLE# 3 42' 1/4" - 1/2" CLAY LAYERS WITH SAND LAYERS PETRIFIED WOOD.

SAMPLE# 4 47'6" SILTY CLAY WITH PEBBLES

TIME

DATE	FROM	TO	HOURS
SEPT 19/76	11:00	19:00	8
20/76	07:30	18:00	10.5
21/76	07:00	12:00	5
	13:00	14:00	1
21/76 (PULLING CASING)			20

Rcrd. of Casing & Pipe

Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

RAN 71' OF 5 5/8" CASING, RAN 40 SLOT SCREEN FROM 30'6" - 36'0" BAILED, JETTED DEVELOPED AND PULLED CASING.

STATIC LEVEL	Total Rig Time 26.5 hrs.
Ground level	Total Standby — hrs.
Top of casing	Drilling Mud 15 sacks

SIGNATURES

MIDNIGHT SUN.. [redacted] ..DRILLER

TITLE..... [redacted] ..HELPER LOGGER

CLIENT.....

TITLE.....

[redacted]