MIDNIGHT SUN DRILLING CO. LTD.
PH. 667-6144
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

20106 0001

105 A 06

Zone 9

[redacted]

Started July 18 19 74

Completed July 22 19 74

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Dept. of Indian		A T New Rec. Ha;;
Affairs	Water Well	Upper Village
Whitehorse		Upper Liard

FORMATION LOG

FROM	TO	FORMATION
0	4	silty sand
4	16	silty sand
16	22	silty sand
22	33	hard silty
33	40	fine sand

DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
MOVE mile 2 to Upper Liard	July 18	08:00	16:00	10
and gravel				
with silty gravel layers	July 19	07:00	21:00	14
gravel with silty sand layers				
set 36" of 6" casing	July 20	08:00	20:00	12
set 20 slot screen at				
35' to 40' "K" Packer Top	July 21	07:00	21:00	14
bail bottom				
pulled screen three times	July 22	12:00	13:00	13
to get the K-Packer to seal				

Rcrd. of Casing & Pipe

Size	Type	Size	Type
6"	.188 wall		
Feet	Inch	Feet	Inch
36'			

Remarks:

STATIC LEVEL		Total Rig Time	63 hrs.
Ground level	26-9	Total Standby	hrs.
Top of casing	27-9	Drilling Mud	6 sacks

SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT.....

TITLE.....