MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

105 D 02 204020109

Started Mar. 26 1984

[redacted]

Completed Mar. 30 1984

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[redacted]	W/W	Carcross sub Div.

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
			Loading	mar. 23	1:00	6:00	5
			Loading	mar. 26	8:00	11:30	3.5
			Travel	"	11:30	3:30	4
			move to site	"	3:30	5:30	2
			Travel	"	5:30	6:30	1
			Travel	mar. 27	7:30	9:00	1.5
			move on set up	"	8:30	9:30	1
0'	30'	sand +	Gr.	"	9:30	4:00	6.5
30'	52'	clay.					
52	60	silt	Gr.				
			Travel	"	4:00	5:00	1
			Travel	Mar. 28	7:30	9:00	1.5
60	75	Till		"	9:00	4:00	7
75'	148	soft	BR.				
148	180	Hard	+ soft BR.				
			Travel	"	4:00	5:30	1.5

Rcrd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

Static Level		Total Rig Time	hrs.
Ground Level		Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT.....

TITLE.....

Willow Printers

Field Report

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Started Mar. 26 ....19 84

Completed Mar. 30 ....19 84

(2)

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[redacted]	W/W	Carcross sub. Div.

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
			Travel	Mar. 29	7:30	9:00	1.5
180	300	Hard & soft B.R.		"	9:00	4:30	7.5
			Travel	"	4:30	6:00	1.5
			Travel	Mar. 30	7:30	9:00	1.5
			Develop	"	9:00	1:00	4 R/T
			move off to shop.	"	1:00	8:00	7.
							2 HRS R/T

Rcrd. of Casing & Pipe Size	Type	Size	Type
6 5/8			
Feet	Inch	Feet	Inch
80			

Remarks:

4 G.P.M.

1 - drive shoe.

Static Level		Total Rig Time	hrs.
Ground Level		Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN... [redacted] .....

TITLE..... [redacted] .....

CLIENT.....

TITLE.....

Willow Printers