Field Report

105 D 07
204070030

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

[redacted]

Started Oct. 22 19 9?
Completed Oct. 22 19 9?

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[redacted]	W / W	mile 11 carcross R.
	90-1A-45	

FORMATION LOG

FROM	TO	FORMATION
0	12	silt
12	19	clay silt
19	52	silt
52	75	Gr. sand silt
75	82	Gr. sand some silt

DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
MOVE				
move on set up	Oct. 22	8:00	10:30	2.5
	"	10:30	2:00	3.5
set screen develop	"	2:00	4:30	2.5
move off to shop	"	4:30	6:00	1.5

Rcrd. of Casing & Pipe

Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
80			

Remarks:
1-otex shoe
20 slot
K packer
5 7/8" bit pin
10 GPM

Static Level		Total Rig Time	hrs.
Ground Level	56'	Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN..... CLIENT.....

TITLE..... TITLE.....

Willow Printers