Field Report

BID 204100184

MIDNIGHT SUN DRILLING CO. LTD. WHITEHORSE Y.T.

13 MacDONALD ROAD
WHITEHORSE, YUKON
Y1A 4L1

PHONE (403) 633-3070
TELEX 036-8496

Started. June 23 ....19.88

Completed. June 25 ....19.88

hot 4

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[redacted]	W/W	Mary Lake sch
85 Fireweed Drive	88-IP-21	

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
			Fix steering on #51 Loading	June 23	8:00	11:00	3
			Move on set up	"	11:00	1:00	2
0'	26'	silt	sand Gr.	"	1:00	6:00	5
26	50	Silt	fine sand				
50	61	silt	Gr. sand cobs.				
61	115	till	with Gr layers silty				
115	129	Till with silty Gr. Layers		June 24	8:00	3:00	7
129	260	BR					
			Develop	"	3:00	5:30	2.5
			Trip out	"	5:30	6:00	0.5
			move off to shop	June 25	9:00	11:00	2

Rcrd. of Casing & Pipe Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
133			

Remarks:

1 - drive shoe.
2.5 GPM.

Static Level		Total Rig Time	hrs.
Ground Level	50'	Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT.....

TITLE.....

Willow Printers