4

Field Report

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.

PH. 633-3070
13 MacDonald Rd.
WHITEHORSE, YUKON
Y1A 4L1

20400382

T01-1-2

Started February 23/0

Completed February 23/0

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[redacted]		
Government of Canada	water well	Wolf Creek, YT
Indian + Northern Affairs		

FORMATION LOG FROM	TO	FORMATION
0'	2'	Fill
2'	29'	coarse gravel with sand
29'	44'	Brown Till
44'	69'	Gray Till
69'	108'	wet, silty, fine sand
108'	111'	fine, silty sand, some gravel
111'	132'	fine, silty sand with clay
132'	139'	silty, clay + 11
139'	144'	fine, silty sand w/ Gravel
144'	160'	Basalt

DESCRIPTION OF WORK

MOVE mob/demob - Feb. 23/01

Drill Hours - 2.5
1 - Casing shoe
0 - Screens
- Welded cap

TIME DATE	FROM	TO	HOUR
Feb. 23/01			

Rcrd. of Casing & Pipe Size	Type	Size	Type
6 5/8 x .250	wall		
Feet	Inch	Feet	Inch

Remarks:

- 6 - U.S. gallons/minute

Static Level 56'	Total Rig Time 2.5 hrs.
Ground Level	Total Standby hrs.
Top Of Casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT.....

TITLE.....

Willow Printers