Field Report

B-ID 204100456

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

Started Nov 2 1987

Completed Nov 4 1987

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[redacted] Lot 70	Water Well	Mah't Lake

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
0	53	Sand-Gravel	MOVE thovel	2	1500	1545	
53	78	sand	Set up - Dhill 0-60'	~~[illegible]~~	1545	1745	
78	172	Silt	thovel		1745	1815	
172	222	till	Startup thovel	3	800	845	
222	242	BR. Conglomerate Rock	Dhill 60' - 220'		845	1730	
242	280	Granite	thovel		1730	1800	
			Load - Rods - thovel	4	8	900	
			Dhill - 220 - 280'		900	1500	
			Develop - Pull out - Pockup		1500	1730	
			thovel		1730	1800	
			4 GPM				

Rcrd. of Casing & Pipe Size	Type	Size	Type
6"			
Feet	Inch	Feet	Inch
242'			

Remarks:

Static Level	Total Rig Time hrs.
Ground Level	Total Standby hrs.
Top Of Casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN.. [redacted]

CLIENT.....

TITLE.....

TITLE.....

Willow Printers