#204100535

# Field Report

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

105 D10

[redacted] Well #2

Started July 4 1984

Completed July 9 1984

| NAME AND ADDRESS OF CLIENT | DESCRIPTION OF WORK | LOCATION OF WORK |
|---|---|---|
| Thompson Geo-Technical | Water Well | Proposed Wolf Creek Extension |

| FORMATION LOG FROM | TO | FORMATION | DESCRIPTION OF WORK | TIME DATE | FROM | TO | HOURS |
|---|---|---|---|---|---|---|---|
| ~~Hole #~~ Water Well #2 | | | MOVE | | | | |
| | | | move set up | July 5 | 12:00 | 1:00 | 1 |
| 0' | 25' | sand | Gr Cobbles. | " | 1:00 | 3:30 | 2.5 |
| 25 | 35' | Gravel | Till | | | | |
| 35' | 60' | sand | Gr cobbles. | | | | |
| | | | Crew travel | " | 3:30 | 4:00 | 0.5 |
| | | | | | | | |
| | | | crew travel | July 6 | 8:00 | 8:30 | 0.5 |
| 60' | 95 | sand | Gr. Cobbles. | " | 8:30 | 4:30 | 8 |
| 95' | 105 | silty | Gr. 5 GPM. | | | | |
| 105 | 146 | Till | | | | | |
| 146 | 200 | BR. | hard | | | | |
| | | | Develop | " | 4:30 | 5:00 | 0.5 |
| | | | Crew travel | " | 5:00 | 5:30 | 0.5 |
| | | | crew travel | July 7 | 8:00 | 8:30 | 0.5 |
| 200 | 202 | BR. | Hard | " | 8:30 | 10:30 | 2 |
| 202 | 240 | soft | BR. | | | | |
| | | | Develop | " | 10:30 | 1:00 | 2.5 |
| | | | Trip out | " | 1:00 | 1:30 | 0.5 |

Rcrd. of Casing & Pipe

| Size | Type | Size | Type |
|---|---|---|---|
| 6 | | | |
| Feet | Inch | Feet | Inch |
| 149' | 6 | | |

Remarks:

1-5 7/8" tricone
1-drive shoe.

| | | | |
|---|---|---|---|
| Static Level | | Total Rig Time | hrs. |
| Ground Level | | Total Standby | hrs. |
| Top Of Casing | | Drilling Mud | sacks |

SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT [redacted].....

TITLE. Hydrogeologist.....

Willow Printers