# Field Report

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Started Aug. 7 1986

Completed Aug. 12 1986

| NAME AND ADDRESS OF CLIENT | DESCRIPTION OF WORK | LOCATION OF WORK |
|---|---|---|
| [redacted] | W/W | Lobird Trailer |

| FORMATION LOG FROM | TO | FORMATION | DESCRIPTION OF WORK | TIME DATE | FROM | TO | HOURS |
|---|---|---|---|---|---|---|---|
| | | | MOVE | | | | |
| | | | move on set up | Aug. 7 | 8:00 | 9:00 | 1 |
| 0 | 22 | sand & silt | | " | 9:00 | 5:00 | 8 R/T |
| 22 | 34 | Till | | | | | |
| 34 | 225 | BR. | | | | | |
| | | | Loading | Aug 8 | 8:00 | 9:00 | 1 |
| 225 | 405 | BR. | | " | 9:00 | 6:00 | 9 R/T |
| | | | Loading | Aug 9 | 8:00 | 9:00 | 1 |
| 405 | 505 | BR. | | " | 9:00 | 5:30 | 8.5 R/T |
| | | | Loading | Aug 11 | 8:00 | 10:00 | 2. |
| 505 | 605 | BR. | | " | 10:00 | 7:00 | 9. R/T |
| | | | | | | | |
| 605 | 710 | BR. | 695 Green BR. | Aug 12 | 7:00 | 7:30 | 12.5 R/T |
| | | | Develop | " | 7:30 | 8:30 | 1 hr |
| | | | move off to shop | " | 8:30 | 1:00 | 4.5 |

| Rcrd. of Casing & Pipe Size | Type | Size | Type |
|---|---|---|---|
| 6 | | | |
| Feet | Inch | Feet | Inch |
| 4/2. | | | |

Remarks:
1 - drive shoe.
5 GPM.

| | |
|---|---|
| Static Level | Total Rig Time hrs. |
| Ground Level 5 1/2 ' | Total Standby hrs. |
| Top Of Casing | Drilling Mud sacks |

SIGNATURES

MIDNIGHT SUN.....  CLIENT.....

TITLE.....  TITLE.....

Willow Printers