Fic

Field Report

20411022I

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Started..Nov..1.....19.83

Completed..Nov..1.....19.83

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
FRONTIER FREIGHT LINES	W/W	MARWELL AREA

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE LOAD AT SHOP - FUEL UP	Nov 1	8:00	9:00	
			TRAVEL TO SITE	"	9:00	9:30	
			Move ON - SET UP - WARM UP RIG	"	9:30	10:30	
0'	23'	SAND +	COARSE GRAVEL	"	10:30	12:00	
23'	26'	SILTY	SAND + GRAVEL				
26'	40'	FINE	Silty SAND				
			PULL BACK TO 23'				
			SET SCREEN	"	12:00	12:15	
			DEVELOPE	"	12:15	2:00	
			PULL OUT - LOAD - WELD ON CAP	"	2:00	2:30	
			MOVE TO ADORNA	"	2:30	3:00	

Rcrd. of Casing & Pipe

Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks: SCREEN BOTTOM AT 23'
18'-6"-280W Casing
1 - Drive Shoe
1 - 15 SHOT SCREEN - 2' RISER - LEAD PACKER - 5 7/8 Bit pin Bott
1 - WELL CAP
DEVELOPED TO 8 G.P.M.

Static Level	4'	Total Rig Time	hrs.
Ground Level		Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN..[redacted].....

TITLE.....[redacted].....

CLIENT.....

TITLE.....

Willow Printers