204110294

Field Report

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

105D11

Started..MARCH...8....1984.

Completed..MARCH..13....1984.

[redacted]

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
MacInroy Disposal	W/W	
MacCrae		

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE Load Rods + CASING	March 8	8:00	8:45	
			TRAVEL	"	8:45	9:15	
			Move on	"	9:15	9:45	
			SET UP - WELD ON SHOE	"	9:45	10:00	
0'	68'	Brown	silty sand + gravel	"	10:00	2:00	
68'	88'	Grey	silt, some gravel				
88'	92'	Bedrock	(grey siltstone)				
			WORK on Top Drive	"	2:00	3:30	
			TRAVEL to shop	"	3:30	4:00	
			Hook up hammer - Break Rod off KELLY	March 13	8:00	8:30	
			TRAVEL To MacInroy's	"	8:30	9:00	
92'	200'	Bedrock	(alternating siltstone + Basalt)	"	9:00	1:00	
			DEVELOPE	"	1:00	3:30	
			Pull out - LOAD - weld on CAP	"	3:30	4:00	
			TRAVEL to Shop	"	4:00	4:30	
			Developed to 15 G.P.M.				

Rcrd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks: 5 7/8" Hole - 92'
5 1/2" - 92' - 200' -
90' - 280 WALL 6" casing + Shoe

Static Level		Total Rig Time	hrs.
Ground Level		Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN [redacted] .....

TITLE..... [redacted] .....

CLIENT.....

TITLE.....

Willow Printers