204110298

Field Report

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

[redacted] 105D11

Started Nov. 4 1988

Completed Nov. 10 1988

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Paddle Wheel Village	W / W	Paddle wheel Village
Box 4336 Whitehorse	88-1A-49	

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
			Loading	Nov. 4	12:00	2:00	2.
			move on set up	"	2:00	4:00	2
0'	6'	sand	Gr.	"	4:00	6:00	2.
6	60	Gr.	sand silt Cobs.				
60	64	Gr.	sand silt Cobs.	Nov. 5	8:00	6:00	10
64	140	Till					
140	145	Till	strip bolts in top of swivel packing blow oring	Nov. 6.	8:00	3:00	7
145	230'	clay	silt	Nov. 7	8:00	6:00	10
230	320	clay	silt	Nov. 8	8:00	7:00	11
320	354	clay	silt	Nov. 9	8:00	6:00	10
354	395	BR	Black				
395	420	BR.	soft with Clay				
			Develop	"	6:00	8:30	2.5
			move off to shop	Nov. 10	8:00	12:00	4

crd. of Casing & Pipe Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
363	6		

Remarks:

1 - odex shoe.

8 GPM.

Static Level		Total Rig Time	hrs.
Ground Level	175'	Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN..... CLIENT.....

TITLE..... TITLE.....

Willow Printers [redacted]