MIDNIGHT SUN DRILLING CO. LTD.
PH: 668-2434
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

B·I·D 2041140024

Started..Oct..10.....19.77.

Completed..Oct...12.....19.77.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[redacted]	W/W	LOT # 16 McPHERSON Sub-B.

FORMATION LOG FROM	TO	FORMATION
0	15'	SILTY SAND
15	83	SILT
83	90	GR SILT TILL
90	101	GR + SILTY TILL
101	122	GR + SD TILL
122	130'	GR + BROWN SILTY SAND
130	135	SILTY BROWN SAND
135	145	SILTY BROWN SAND TILL
145'	167	GR + SAND
167	172	TILL

DESCRIPTION OF WORK	DATE	TIME FROM	TO	HOURS
MOVE				
MOVEING + SITING UP	OCT 10	8	9	
DRILLING 6¼ TO 172		9	4	
REAMING 7⅞ TO 140'		4	7	
				T.T 11
	OCT 11	8	7	11
REAMED 7⅞ TO 164'.				
RUN 6" CASING TO 164				
SET 20 SLOT SCREEN				
DEVELOPING FROM		5/7		2
	OCT 12	8	11	
DEVELOPING				3
SWEGED PACKER &				
MOVEING 11		1		2

Rcrd. of Casing & Pipe Size	Type	Size	Type
6			
Feet	Inch	Feet	Inch
21	2		
21	1		
21	1		
21	1		
21	1		
21	1		
21	1		

Remarks:

6¼ WING BIT TO 101

6¼ ROCK BIT TO 172

MIX MUD AT 90'

EST 5

#165½' BOTTOM OF 20 SLOT 5"x5' SCREEN

STATIC LEVEL		Total Rig Time	hrs.
Ground level		Total Standby	hrs.
Top of casing		Drilling Mud 10	sacks

SIGNATURES

NIGHT SUN.. [redacted]

.....DRILLER.....

CLIENT.....

TITLE.....