MIDNIGHT SUN DRILLING CO. LTD.
PH: 668-2434
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

20140028

Started..OCT..26....19.77
Completed..OCT..29....19.77

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[redacted]	WATER WELL	LOT # 20 McPHERSON SUB

FORMATION LOG

FROM	TO	FORMATION
OCT 28		CHECKED MOTTER
		RUN 168'10" CASING 6"
		DRILLED OUT FOR SCREEN
		SET & PULL SCREEN
		CLEANED BOTTOM OF HOLE
		SET SCREEN TO 171'4"
		WASHED & AIR DEVELOPED FOR 1 HR
OCT 29		WASHED & AIR DEVELOPED
		8 - 11 30 3.5 HRS
		CLEANED UP & MOVED TO SHOP
		11 30 - 12 30 1 HR

DESCRIPTION OF WORK

DATE	TIME FROM	TIME TO	HOURS
OCT 26	8 00	10 00	2
		GASING UP TRUCKS	
		FILLING WATER TRUCK	
	10 00	12 00	2
		MOVEING TO & CLEANING	
		SITE SETING UP	
	12 00	6 00	6
		DRILLED 6¼ TO 145'	
	6 00	7 00	1
		CLEANED UP WATER TRUCK	
		FOR WATER	
OCT 27	8 00	12 00	4
		DRILLED 6¼ TO 174'	
		REAMED 7⅞ TO 168'	5
	5 30	6 30	1 H
		CLEANED UP WATER TRUCK	
		FOR WATER	

Rcrd. of Casing & Pipe

Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

STATIC LEVEL	Total Rig Time 96 hrs.
Ground level	Total Standby hrs.
Top of casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN. [redacted]
TITLE....DRILLER.....

CLIENT.....
TITLE.....