33.50
22.00
500-
100 shoe

Field Report

B.ID 2041140141

Started. May 4 19.89

Completed. May 8 19.89

MIDNIGHT SUN DRILLING CO. LTD
WHITEHORSE Y.T.
PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[redacted]	W / W	Lot # 30 Pilot mountain

FORMATION LOG FROM	TO	FORMATION
0	20'	silt
20	94'	silt
94	220	BR
220	245	BR

DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
MOVE				
loading	May 4	12:30	2:30	2
move on set up	"	2:30	4:00	1.5
clay	"	4:00	5:30	1.5
clay & fine sand layers	May 5	8:00	6:00	10
	May 6	8:00	9:30	1.5
Develop	"	9:30	11:30	2
Trip out	"	11:30	1:00	1.5
move off to shop	May 8	8:00	12:00	4

Rcrd. of Casing & Pipe Size	Type	Size	Type
6"			
Feet	Inch	Feet	Inch
94'			

Remarks:
1 - 6" odex shoe
4 GPM.

Static Level		Total Rig Time	hrs.
Ground Level	82.	Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT.....

TITLE.....

Willow Printers