#1 B-ID 204140153

Field Report

#2 →

MIDNIGHT SUN DRILLING CO. LTD. WHITEHORSE Y.T.

PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

Started sept. 23 19.8

Completed ..... 19..

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[redacted]	W/W	Hot springs Rd
	88-1A-39	

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOUR
			MOVE				
			loading	sept 23	8:00	10:00	2
			move on set up	"	10:00	12:00	2
0	134	silt	Clay	"	12:00	7:30	7.5
134	200	silty	fine sand some Gr.				
			loading	sept 24	8:00	9:00	1
200	215	silty	fine sand.	"	9:00	7:30	10.
215	234	silt	wet				
234	250	Gr.	fine sand				
			casing broke unable to	sept 25	8:30	3:30	7
			Pull Rods				
			Pull 8" casing	sept 26	8:00	7:00	11
			set up casing Puller Pull 20'	sept 27	8:00	5:00	9
			Pulled Rods Pulled casing				
			with mud.				

Rcrd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks: lost
60' casing
1 - shoe.

Static Level	Total Rig Time hrs.
Ground Level	Total Standby hrs.
Top Of Casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN. [redacted] .....

TITLE.. [redacted] .....

[redacted] - 11 hrs.

CLIENT.....

TITLE.....

Willow Printers