Field Report

204140191

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Started June 14 ..... 19 82

Completed ..... 19 ....

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[redacted]	W/W	mi. 5 mayo Rd.
Box 4122		Feed + Tack
Whitehorse, Y.T.		

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
			move on set up	June 14	9:00	10:00	1
0'	79'	silty fine sand.		"	10:00	5:00	7
79'	120'	clay & silt					
120'	122'	clay &		June 15	9:00	5:00	8
122'	260'	rock					
260'	420	rock		June 16	8:00	4:00	8
420	510	rock	2 GPM - 440 10 GPM - 510	June 17	8:00	1:30	5.5
			Develop	"	1:30	4:00	2.5
			move off	June 18	8:00	11:00	3

crd. of Casing & Pipe Size	Type	Size	Type
6 5/8"	280		
Feet	Inch	Feet	Inch
124	6		

Remarks:

1 - drive shoe ✓
1 - 6 1/2" hammer bit ✓

Static Level	Total Rig Time hrs.
Ground Level	Total Standby hrs.
Top Of Casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN..... CLIENT.....

TITLE..... TITLE.....

Willow Printers

Field Report

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Started. June 22 ..... 19 82

Completed ..... 19 ....

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[redacted]	W / W	Feed + Tack

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
			Trying to pull pump	June 22	8:00	4:00	8
			pulling pump	June 23	8:00	4:00	8
			pulling pump	June 24	9:00	5:00	8
			pulling pump.	June 25	9:00	3:00	6
			Drill pump to bottom	"	3:00	5:30	2.5
			Develop	"	5:30	6:00	0.5
			Develop	June 26	9:00	11:00	2
			move off to shop	"	11:00	1:00	2

crd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

Static Level	Total Rig Time hrs.
Ground Level	Total Standby hrs.
Top Of Casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN..... CLIENT.....

TITLE..... TITLE.....

Willow Printers