MIDNIGHT SUN DRILLING CO. LTD.
PH: 668-2434
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

105D14

#20914037 2

Started AUG 16 19 73.

[redacted] Completed AUG 18 19 73.

[redacted] ZONE 8N

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
ACORN TIMBER	WATER WELL	MILE 9 MAYO RD.
WHITEHORSE YUKON		
MILE 9 MAYO R.		

FORMATION LOG

FROM	TO	FORMATION
0	6'	SILTY CLAY
6'	28'	FINE DRY SAND
28'	100'	BLUE CLAY
100'	136'	BED ROCK (SHALE)

DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
MOVE	AUG 16	10:30	19:00	8½
	AUG 17	11:30	21:00	9½
	AUG 18	07:30	09:30	2 HR

Rcrd. of Casing & Pipe

Size	Type	Size	Type
5"	258 WALL		
Feet	Inch	Feet	Inch
109'			

Remarks:

CASING SET 9' INTO BEDROCK
BAILED AT 8 G.P.M.
FLOWED AT ½ - 1 G.P.M

STATIC LEVEL [redacted]	Total Rig Time 20 hrs.
Ground level 8" ABOVE	Total Standby ____ hrs.
Top of casing 4"	Drilling Mud 11 sacks

SIGNATURES

MIDNIGHT SUN.....
TITLE.....

CLIENT.....
TITLE.....