MIDNIGHT SUN DRILLING CO. LTD.
PH: 668-2434
WHITEHORSE Y.T.
P.O. Box 4391

# FIELD REPORT

B·ID 205050002

Started MAY 23 ..... 1979.
Completed MAY 24 .... 1979.

| NAME AND ADDRESS OF CLIENT | DESCRIPTION OF WORK | LOCATION OF WORK |
|---|---|---|
| [redacted] | | BRAEBURN LODGE |
| BRABURN LODGE | WATER WELL #1 | |

## FORMATION LOG

| FROM | TO | FORMATION |
|---|---|---|
| 0 | 3 | BROWN SY |
| 3 | 21 | ROCKY TILL (SY) |
| 21 | 29 | ROCKY TILL SANDY |
| 29 | 35 | BLACK + GREEN ROCK GRAVEL |
| 35 | 38 | ROCK BLACK + GRAY |
| 38 | 382" | GRAY SY |
| 382 | 394' | BLACK ROCK |
| 394' | 396" | SY |
| 396' | 41 | BLACK ROCK |

## DESCRIPTION OF WORK

MOVE
LOADING TRAVEL
#2

## TIME

| DATE | FROM | TO | HOURS |
|---|---|---|---|
| | | | |
| | | | |
| | | | |
| | 07:00 | 09:30 / 10:00 | TRAVEL |
| | 09:30 | | |
| MAY 23 | 10 | 6 30 | 8 |
| DRILLED 66 TO 41' | | | |
| MAY 24 | 730 | 230 | 6.5 |
| REAMED 7⅞ TO 36' | | | |
| CASING T. 36' | | | |
| WASHING + AIR DEVELOPING | | | |
| | 230 | 5 00 | 2.5 |
| | | | |
| MAY 24 | 730 | 9 | 1.5 |
| MOVED SET UP | | | |
| DRILLING 4¾ TO 9' | | | |

## Rcrd. of Casing & Pipe

| Size | Type | Size | Type |
|---|---|---|---|
| 6" | | | |
| Feet | Inch | Feet | Inch |
| 18' | 8" | | |
| 19' | 10" | | |
| ~~38'~~ | ~~10"~~ | | |
| 38' | 6" | | |

Remarks:

CASING T. 36'

AIR DEVELOP T. ABOUT 4 GPM

NO SCREEN IN BOREHOLE

| | | | |
|---|---|---|---|
| STATIC LEVEL | | Total Rig Time | 17 hrs. |
| Ground level | 20'6" | Total Standby | hrs. |
| Top of casing | 18'6 | Drilling Mud | 4 sacks |

SIGNATURES

MIDNIGHT SUN [redacted]
TITLE [redacted]

CLIENT.....
TITLE.....