MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

212010001

Started Aug 17 19.8

Completed Aug 18 19.8

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
YIG	W/W	Durry Crk. Gov. Ca

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE LOAD AT SHOP	Aug 17	8:00	12:00	
			TRAVEL TO Durry Crk.	"	12:30	5:00.	
			EAT	"	5:00	5:30.	
			Move on	"	5:30	6:00	
			SET UP	"	6:00	6:30	
0'	11'	SILTY SAND + Gravel - Boulders		"	6:30	8:30	
11'	44'	Till	silty sand, gravel, clay (SOME WATER)	"			
			Pullout - Put on HAMMAR	"	8:30	9:00	
44'	75'	BEDROCK	Green (SOAPY)	"	9:00	10:00	
			FIX LINE ON COMP.	"	10:00	10:30	9½
			Fix LINE ON COMP.	Aug 18	8:00	9:30	
75'	245'	B.R.		"	9:30	2:30	
			FLUSH HOLE Pull out - LOAD	"	2:30	4:30	
					4:30	9'	13

Rcrd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

49' - 219 WALL Casing
6" - Drive SHOE

Static Level		Total Rig Time	hrs.
Ground Level		Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN. [redacted] .....

TITLE..... .....

CLIENT.....

TITLE.....

Willow Printers