Field Report

213140003

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

Started Aug. 18 1987

Completed Aug. 22 1987

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
YTG	W/W	Keno Fire Hall Well

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE 8"				
			Loading for well in Keno	Aug 18	8:30	5:30	9
			Travel to Keno	"	5:30	12:30	7
			move on set up	Aug 19	8:00	9:00	1
			mounting Hammer	"	9:00	12:00	3
0'	14	silt	sand	"	12:00	10:00	10
14'	46	silt	Gr. cobbles				
46	60'	sand	Gr. cobbles				
60'	78'	sand	Gr. cobbles	Aug 20	7:30	3:30	8
78	109	silt					
09	117	sand	Gr. cobbles				

crd. of Casing & Pipe Size	Type	Size	Type
8"			
Feet	**Inch**	**Feet**	**Inch**
17'			

Remarks:

1-8" Drive shoe.

1/2 7 7/8" Tri-cone

Static Level	Total Rig Time hrs.
Ground Level	Total Standby hrs.
Top Of Casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN..... CLIENT.....

TITLE..... TITLE.....

Willow Printers

Field Report

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

Started Sept. 8 1987

Completed Sept. 8 1987

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
Gov. of Yukon	Clean out well	Keno City Fire Hall Wall

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
			Load Rig	Sept 8	7:30	9:00	1.5
			Travel to Keno	"	9:00	11:00	2
			move on set up over	"	11:00	1:00	2.
			well trip in No Hang ups.				
			Develop	"	1:00	2:30	1.5
			move off load Hadwal	"	2:30	4:30	2
			travel to Dawson.	"	4:30	9:30	5
			unload Rig	"	9:30	10:00	0.5
			Best still had trouble				
			installing pump				

Rcrd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

Static Level	Total Rig Time hrs.
Ground Level	Total Standby hrs.
Top Of Casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN... [redacted] CLIENT.....

TITLE..... TITLE.....

Willow Printers

TEST ON SPECTRUM 200-300' SO DIFFERENT MATERIALS AND DIFFERENTS UNKNOWN

Field Report

MIDNIGHT SUN DRILLING CO. LTD. WHITEHORSE Y.T.
PH. 633-3070 TELEX 036-8496
P.O. BOX 4391
WHITEHORSE, YUKON

Started Aug. 18 1987

Completed Aug. 22 1987

(2)

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
YTG	W/W.	Keno Fire Hall Well

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE 6"				
			set 117' - 6" casing	Aug 20	3:30	6:30	(3)
17	125	sand	Gr. cobbles	"	6:30	9:00	2.5
25	140	Till	Cobbles Boulders.				
140	181'	Till	Cobbles Boulders	Aug 21	7:30	3:00	7.5
181	285	BR.		"	3:00	7:30	4.5
			trip to Zap invest.	"	7:30	10:00	2.5
			to Look at site				
285	305	BR.		Aug 22	6:30	7:00	0.5
			Develop	"	7:00	11:00	(4)
			move off.	"	11:00	2:00	(3)
			Travel to whse	"	2:00	8:30	6.5
			Water from 190'				
			more from 298 to 301				
			and very loose ground.				

Rcrd. of Casing & Pipe

Size	Type	Size	Type
6"			
Feet	Inch	Feet	Inch
188'	6"		

Remarks:

1. Drive shoe.
20 GPM.
(1) 5 7/8" Tri-cone
(1) 1/2" 5 1/2"

Static Level		Total Rig Time	hrs.
Ground Level	180'	Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN..... CLIENT.....

TITLE..... TITLE.....

Willow Printers