MIDNIGHT DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

2131400005

Started Aug. 17 19.83.

Completed Aug. 27 19.83.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[redacted]	W/W	KENO CITY
	#3	

FORMATION LOG FROM	TO	FORMATION
0'	8'	Silty Organics
8'	17'	Silty sand + gravel with cobbles
17'	31'	Till + cobbles
31'	49'	Silty sand + gravel + Boulders
49'	50'	Blue clay
50'	63'	Silty sand + gravel + cobbles
63'	109'	Fine silty sand
109'	114'	Silty clay
114'	150'	Silty sand + gravel + boulders
150	152	Bedrock
152'	160'	B.R.

DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
MOVE START RIG - TAKE STATIC LEVEL	Aug 22	7:00	7:30	
Pull out - LOAD	"	7:30	8:30	
Move # 3 WELL	"	8:30	9:00	
	"	9:00	4:30	
Pull out - change Bit	"	4:30	5:30	
	"	5:30	6:30	

Rcrd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

5 7/8 Bit at 150'

153' 2 sow 6" casing

Static Level		Total Rig Time	hrs.
Ground Level		Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN [redacted] .....

TITLE [redacted] .....

CLIENT .....

TITLE .....

Willow Printers

Field Report

MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

2131400 04
2131400 05
2131400 06

Started.. Aug. 17 .....19.93.

Completed.. Aug. 27 .....19.93.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[redacted]	W/W	KENO
	HARD ROCK	

FORMATION LOG FROM	TO	FORMATION
160'	220'	BR
0'	50'	BR
0'	40'	BR
0'	60'	BR
0	17'	OB
17	80'	BR
0'	20'	BR
0	19'	OB
19	100'	BR

DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
MOVE Full out - set on HAMMAR	Aug 23	7:00	8:00	
	"	8:00	12:30	
Develope	"	12:30	4:30	
Full out Loads	"	4:30	6:00	
Move up to Mount KENO	Aug 24	7:00	9:30	
SET UP #1	"	9:30	10:00	
	"	10:00	11:30	
Move #2	"	11:30	11:45	
	"	11:45	1:30	
Move #3	"	1:30	1:45	
	"	1:45	4:00	
Move #4	"	4:00	4:15	
	"	4:15	7:30	
TRAVEL - Full out - Loads	Aug 25	7:00	8:00	
Move #5	"	8:00	9:30	
	"	9:30	9:00	
Move #6	"	9:00	10:00	
	"	10:00	1:00	

Rcrd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

105 Bags - Aug 24

5 1/4" HAMMAR BIT HOLE #1 (MOUNT KENO)

WELL #3 - Developed to 4 G.P.M.

Static Level		Total Rig Time	hrs.
Ground Level		Total Standby	hrs.
Top Of Casing		Drilling Mud	sacks

SIGNATURES

MIDNIGHT SUN... [redacted] .....

TITLE... [redacted] ..

CLIENT.....

TITLE.....

Willow Printers