MIDNIGHT SUN DRILLING CO. LTD.
WHITEHORSE Y.T.
PH. 633-3070
P.O. BOX 4391
WHITEHORSE, YUKON

Field Report

213140006

Started..Aug. 17.....1983.

Completed..Aug. 27.....1983.

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
[redacted]	W/W	KENO CITY
	42	

FORMATION LOG FROM	TO	FORMATION
0'	29'	Fine silty
29'	42'	Brown
42'	51'	Silty
51'	86'	Silty
86'	94'	Boulders
94'	140'	B.R.
140'	220'	BR

DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
MOVE SET UP - Weld on shoe	Aug 20	7:00	8:00	
Sand + cobbles	"	8:00	6:00	
silt				
gravel				
gravel + Boulders				
START RIG - WARM UP	Aug 21	7:00	7:30	
	"	7:30	3:00	
Develope	"	3:00	6:00	

Rcrd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

5⅞ TRICONE 0 - 94'

5⅞ TRICONE AT 94'

96' 240' 6" casing

Static Level	Total Rig Time / hrs.
Ground Level	Total Standby hrs.
Top Of Casing	Drilling Mud sacks

SIGNATURES

MIDNIGHT SUN [redacted] CLIENT.....

TITLE. [redacted] TITLE.....

Willow Printers