MIDNIGHT SUN DRILLING CO. LTD.
PH: 668-2434
WHITEHORSE Y.T.
P.O. Box 4391

FIELD REPORT

8020300023

Started ~~JUNE~~ JUNE 14 19 77

Completed JUNE 16 19 77

NAME AND ADDRESS OF CLIENT	DESCRIPTION OF WORK	LOCATION OF WORK
STANLEY AND ASS.		#3 TEST WELL BOAR CREEK ? BOAR CREEK

FORMATION LOG FROM	TO	FORMATION	DESCRIPTION OF WORK	TIME DATE	FROM	TO	HOURS
			MOVE				
0	1	SILT	SET UP	JUNE 14	8	8 30	.5
1	7	GRAVLE & ROCKS	DRILLING TO 7'		8 30	11	2.5
			MUD PUMP LINE		11	6	7
			MUD PUMP LINE	JUNE 15	8	8 30	.5
7	15	GR & ROCKS	DRILLING AT 5'		8 30	8 00	11.5
			DRILLING AT 10' TO 12'	JUNE 16	8	12	4.0
			MOVED TO DOME HILL ROAD		12	1:30	1.5

Rcrd. of Casing & Pipe Size	Type	Size	Type
Feet	Inch	Feet	Inch

Remarks:

3 6¼ BITS

STATIC LEVEL	Total Rig Time 26.5 hrs.
Ground level	Total Standby - hrs.
Top of casing	Drilling Mud 5 sacks

SIGNATURES

MIDNIGHT SUN.....

TITLE.....

CLIENT.....

TITLE.....