KLOHN CRIPPEN

GEOLOGIC LOG OF DRILL HOLE NO.: MW05-1A

CLIENT: Yukon Zinc Corporation	PROJECT NO.: M09234A02
PROJECT: Wolverine Feasibility Design and Environmental Assessment	DATE HOLE STARTED: 5/29/2005 FINISHED: 5/30/2005
LOCATION:	DATUM: NAD27
DIRECTION AZIMUTH: DIP (from horiz): -90	TOP OF PIPE ELEVATION: m
CO-ORDINATES: E 440744.1m N 6809807.5m	GROUND ELEVATION: 1334 m
MANUFACTURER'S DRILL DESIGNATION: BBS 25A	TOTAL DEPTH OF HOLE: 22.86 m
DRILLING CONTRACTOR: Advanced Drilling Ltd.	DRILLING METHOD SOIL: HW Casing ROCK: 100mm dia. Tricone
LOGGED BY: [redacted]	DRILLING FLUID: Water
CHECKED BY:	HOLE DIA.:

DEPTH (m)	SYMBOL	SAMPLE No.	LITHOLOGY	PIEZOMETER DETAILS	HYDRAULIC CONDUCTIVITY CM/SEC (10-6, 10-4, 10-2)	DISCONTINUITY DATA: SEE BOTTOM OF FORM FOR CODES (Dip Angle 30 60)	ROCK STRENGTH BASED ON POINT LOAD TEST (MPa) (a)=axial; (b)=diametrical	TEMPERATURE (0 6 12)	FIELD/LAB DATA: SPT/LPT N ● CORE RECOVERY % (25 50 75)	WATER CONTENT % ○ R.Q.D. % (5 10 15)
1			Peat							
2			2.1 / 1,331.9 Sand (drill cuttings)							
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
13										
14										
15										
16										
17			16.8 / 1,317.2 Argillite, dark grey (drill cuttings)							
18										
19										
20										
21										
22										
23			22.9 / 1,311.1 End of Hole at: 22.9 m							
24										
25										
26										
27										
28										
29										
30										

DISCONTINUITY CODES: B: BEDDING D: DRILL BRK F: FAULT G: GNEISS'TY J: JOINT M: SCHIST'TY S: SHEAR T: TENSION CRK

CORE LOSS FRACTURED/BROKEN CORE DIP ANGLES MEASURED WITH RESPECT TO