KLOHN CRIPPEN

GEOLOGIC LOG OF DRILL HOLE NO.: MW05-2B

CLIENT: Yukon Zinc Corporation	PROJECT NO.: M09234A02
PROJECT: Wolverine Feasibility Design and Environmental Assessment	DATE HOLE STARTED: 6/1/2005 FINISHED: 6/1/2005
LOCATION:	DATUM: NAD27
DIRECTION AZIMUTH: DIP (from horiz): -90	TOP OF PIPE ELEVATION: m
CO-ORDINATES: E 442284m N 6808037m	GROUND ELEVATION: 1292 m
MANUFACTURER'S DRILL DESIGNATION: BBS 25A	TOTAL DEPTH OF HOLE: 5 m
DRILLING CONTRACTOR: Advanced Drilling Ltd.	DRILLING METHOD SOIL: HW Casing ROCK: 100mm dia. Tricone
LOGGED BY [redacted]	DRILLING FLUID: Water
CHECKED BY:	HOLE DIA.:

DEPTH (m)	SYMBOL	SAMPLE No.	LITHOLOGY	PIEZOMETER DETAILS	HYDRAULIC CONDUCTIVITY CM/SEC 10-6 10-4 10-2	DISCONTINUITY DATA: SEE BOTTOM OF FORM FOR CODES; Dip Angle 30 60	ROCK STRENGTH BASED ON POINT LOAD TEST (MPa) (a)=axial; (d)=diametrical	TEMPERATURE 0 6 12	FIELD/LAB DATA: SPT/LPT N ● CORE RECOVERY % 25 50 75; WATER CONTENT % ○ R.Q.D. % 5 10 15
1			Peat (drill cuttings)						
2									
3									
4			4.1						
5			1,287.9 5.0 Overburden (drill cuttings)						
6			1,287.0 End of Hole at: 5.0 m						
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20									
21									
22									
23									
24									
25									
26									
27									
28									
29									
30									

DISCONTINUITY CODES: B: BEDDING D: DRILL BRK F: FAULT G: GNEISS'TY J: JOINT M: SCHIST'TY S: SHEAR T: TENSION CRK

CORE LOSS FRACTURED/BROKEN CORE DIP ANGLES MEASURED WITH RESPECT TO

KC_ROCK-SI@4 WOLVERINE TEST HOLES - NOV 17.GPJ ROCK-LOG.GDT 2/3/06