PROJECT No.: 11-1436-0073 (1500)

RECORD OF BOREHOLE: BC-MW12-01

SHEET 1 OF 2
DATUM: Ground Surface

CLIENT: Yukon Government Community Services
PROJECT: Yukon Landfill Assessment
LOCATION: Beaver Creek Solid Waste Deposal Facility
N: 6921254.43 E: 508265.29

DRILLING DATE: June 20, 2012
DRILLING CONTRACTOR: Midnight Sun Drilling

DEPTH SCALE METRES	BORING METHOD	SOIL PROFILE: DESCRIPTION	STRATA PLOT	ELEV. / DEPTH (m)	SAMPLES: NUMBER	TYPE	BLOWS/0.3m	CORE No.	CORE RECOVERY %	PID ppm (5, 10, 15, 20)	PID ppm (50, 100, 150, 200)	WATER CONTENT PERCENT (Wp, W, Wl; 10, 20, 30, 40)	ADDITIONAL LAB. TESTING	PIEZOMETER, STANDPIPE OR THERMISTOR INSTALLATION
		Ground Surface		639.80										Stickup = 0.81m
0	M5 Drillech Truck Mounted Auger Drill Rig, Air Rotary	(ML) gravelly SILT and COBBLES, trace sand, grey, dry.		0.00										
1														
2														
3		(GW) GRAVEL, some sand, with cobble, trace silt, grey, dry.		636.76 / 3.05										Bentonite Seal
4														
5		- from 4.57m - 8.53m depth: brown and moist.												
6														
7														10/20 Silica Sand
8														
		- from 8.53m - 11.58m depth: wet.												06/06/2012 BC-BH12-01 ▼
9														51mm Slotted PVC Pipe
10														

CONTINUED NEXT PAGE

DEPTH SCALE
1 : 50

Golder Associates

LOGGED: C.B.
CHECKED: **DRAFT**

File:N:\BUR-GRAPHICS\PROJECTS\2011\1436\11-1436-0073\DRAFTING\GINT\11-1436-0073 (1500 BC).GPJ Output Form:BC_BOREHOLE (ENVIRO) Template:BC REGION TEMPLATE BETA 1.GDT Library:BC REGION LIBRARY.GLB bdrozdiak 09/13/12

PROJECT No.: 11-1436-0073 (1500)

RECORD OF BOREHOLE: BC-MW12-01

DATUM: Ground Surface

CLIENT: Yukon Government Community Services
PROJECT: Yukon Landfill Assessment
LOCATION: Beaver Creek Solid Waste Deposal Facility
N: 6921254.43 E: 508265.29

DRILLING DATE: June 20, 2012
DRILLING CONTRACTOR: Midnight Sun Drilling

DEPTH SCALE METRES	BORING METHOD	SOIL PROFILE: DESCRIPTION	STRATA PLOT	ELEV. / DEPTH (m)	SAMPLES: NUMBER	TYPE	BLOWS/0.3m	CORE No.	CORE RECOVERY %	PID ppm (5, 10, 15, 20) ⊕ / PID ppm (50, 100, 150, 200) □	WATER CONTENT PERCENT (Wp, W, Wl; 10, 20, 30, 40)	ADDITIONAL LAB. TESTING	PIEZOMETER, STANDPIPE OR THERMISTOR INSTALLATION
10	Air Rotary	(GW) GRAVEL, some sand, with cobble, trace silt, grey, dry. *(continued)*											51mm Slotted PVC Pipe
11				628.22 / 11.58									Slough
		End of Borehole.											
12													
13													
14													
15													
16													
17													
18													
19													
20													

DEPTH SCALE
1 : 50

Golder Associates

LOGGED: C.B.
CHECKED: DRAFT

File:N:\BUR-GRAPHICS\PROJECTS\2011\1436\11-1436-0073\DRAFTING\GINT\11-1436-0073 (1500 BC).GPJ Output Form:BC_BOREHOLE (ENVIRO) Template:BC REGION TEMPLATE BETA 1.GDT Library:BC REGION LIBRARY.GLB bdrozdiak 09/13/12